


MACABEBE WATER DISTRICT
COMPLETED PROJECT FOR THE YEAR 2015 (SOWA-POW)


THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE DEPARTMENT.

ITEM No.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW & CAPEX AMOUNT Est. Cost	AS PER CONTRACT			Est. Cost Less	PIPELAYING LM
					TOTAL AMOUNT OF		TOTAL AMOUNT OF	Actual Cost (M&L) (Savings)	
					Materials	Labor	Matl's & Labor		
A.	Construction/Improvements								
1	Drilling	Brgy. Batasan Mac. Pamp.	June 2015	3,360,000.00			3,246,600.00	113,400.00	
2	Completed Distribution and transmission lines	Brgy. Batasan Mac. Pamp.	July 2015	1,710,650.00			1,695,780.00	14,870.00	1,060
3	Completed Construction of Pump house, Perimeter Fence and Electro-Mechanical Equipments	Brgy. Batasan Mac. Pamp.	Oct.2015	1,601,847.00			1,427,844.00	174,003.00	
4	Completed Distribution and transmission lines	Cutud Sta. Rita Macabebe, Pamp.	Oct.2015	354,780.00			322,380.00	32,400.00	324
5	Completed Distribution and transmission lines	Purok Centro Sta. Rita Mac. Pamp.	Dec.2015	290,408.00			287,100.00	3,308.00	300

Prepared By:


BERNARDINO M. MAGAT
 Water/Sewerage
 Maintenance Man C

Approved By:


RENE B. BERNARTE
 General Manager