

WATER DISTRICTS PROVINCE OF PAMPANGA/ REGION III

As of March 31, 2018

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	No. of Extension	Date Started	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
MACABEBE WATER DISTRICT/ Pampanga	Emergency Rehabilitation of existing Sta. Maria Pump Station	Brgy. Sta. Maria, Macabebe, Pampanga	1,090,000.00	None	Jan. 11, 2018	Jan. 21, 2018	100%	1,090,000.00	Completed
	Emergency Rehabilitation of Main Distribution Lines (45LM)	Brgy. San Roque, Macabebe, Pampanga	104,790.00	None	Jan. 19, 2018	Jan. 26, 2018	100%	104,790.00	Completed
	Supply and Delivery of Various Fittings for Upgrading of Mainline	Brgy. San Gabriel Purok 1081	212,541.00	None	Jan. 30, 2018	Feb. 6, 2018	100%	212,541.00	Completed
	Supply and Delivery of Various Fittings for Service Connections	MWD	431,000.00	None	Feb. 20, 2018	Feb. 27, 2018	100%	431,000.00	Completed
	Supply and Delivery of Chlorine Dioxide Stabilized Powder	MWD	180,000.00	None	March 9, 2018	March 14, 2018	100%	180,000.00	Completed
	Supply and Delivery of Water Meter	MWD	315,000.00	None	March 22, 2018	March 27, 2018	100%	315,000.00	Completed

WATER DISTRICTS PROVINCE OF PAMPANGA/ REGION III

As of June 25, 2018

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	No. of Extension	Date Started	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
MACABEBE WATER DISTRICT/ Pampanga	Supply and Delivery of Various Fittings/Materials	Macabebe Water District	Php 82,598.00	none	April 13, 2018	April 16, 2018	100%	76,330.00	Completed
	Supply and Delivery of Various Fittings for Service Connections	Macabebe Water District	193,900.00	none	June. 11, 2018	June 18, 2018	100%	185,800.00	Completed
	Supply and Delivery of Chlorine Dioxide Stabilized Powder	Macabebe Water District	200,000.00	none	June 18, 2018	June 22, 2018	100%	180,000.00	Completed
	Supply and Delivery of Water Meter	Macabebe Water District	360,000.00	none	June 19, 2018	June 25, 2018	100%	345,000.00	Completed

WATER DISTRICTS PROVINCE OF PAMPANGA/ REGION III

As of September 28, 2018

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	No. of Extension	Date Started	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
MACABEBE WATER DISTRICT/ Pampanga	Supply of Labor and Materials for the Computerized New Government Accounting System	MWD	160,000.00	None	July 9, 2018	July 13, 2018	100%	145,000.00	Completed
	Emergency purchase of Flow Meter	MWD	70,000.00	None	July 6, 2018	July 10, 2018	100%	69,000.00	Completed
	Emergency purchase of submersible pump and motor	MWD	350,000.00	None	August 16, 2018	August 20, 2018	100%	306,262.00	Completed
	Supply and Delivery of Chlorine Dioxide Stabilized Powder	MWD	200,000.00	None	Sept. 14, 2018	Sept. 19, 2018	100%	180,000.00	Completed

WATER DISTRICTS PROVINCE OF PAMPANGA/ REGION III

As of December 31, 2018

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	No. of Extension	Date Started	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
MACABEBE WATER DISTRICT/ Pampanga	Supply and Delivery of Various Fittings	MWD	Php 413,089.50	None	Oct. 30, 2018	Nov. 5, 2018	100%	287,009.50	Completed
	Supply and Delivery of Water Meter 1/2	MWD	Php 360,000.00	None	Dec. 6, 2018	Dec. 5, 2018	100%	299,400.00	Completed
	Supply and Delivery of Chlorine Dioxide	MWD	Php 100,000.00	None	Dec. 3, 2018	Dec. 10, 2018	100%	90,000.00	Completed